

**Kelly Brothers Inc.- WildBlue Shoreline Stabilization  
Phase 1A Schedule Update 5.1.2026**

Task Name	Duration	Start	Finish	Mar '26	Apr '26	May '26	Jun '26	Jul '26	Aug '26
Contract Review & Execution	10 days	Tue 3/3/26	Mon 3/16/26	█					
Apply For Local Building Permit	44 days	Tue 3/17/26	Fri 5/15/26		█	█			
Issue & Execute Purchase Orders & Subcontracts	15 days	Tue 3/17/26	Mon 4/6/26		█				
Obtain, Organize & Submit Material Submittals For Approval	15 days	Fri 3/20/26	Thu 4/9/26		█				
Submittal Review & Approval (EOR)	5 days	Fri 4/10/26	Thu 4/16/26			█			
Procure Approved Materials	30 days	Fri 4/17/26	Thu 5/28/26			█	█		
Preconstruction Photos & Video	5 days	Fri 4/10/26	Thu 4/16/26			█			
Pre-Construction Survey	15 days	Fri 4/10/26	Thu 4/30/26			█			
Install Staging Area Security Fence	5 days	Thu 4/16/26	Wed 4/22/26			█			
Mobilize Equipment & Material To Fill Marine Mattress	2 days	Mon 4/20/26	Tue 4/21/26				█		
Pre-Assembly & Fill Marine Mattress	23 days	Wed 4/22/26	Fri 5/22/26			█	█		
Prepare & Mobilize Kelly Brothers Equipment	7 days	Mon 5/18/26	Tue 5/26/26				█		
Commencement of Contract Days- Site Work Begins	1 day	Tue 5/26/26	Tue 5/26/26					█	
Standard Turbidity Containment	49 days	Tue 5/26/26	Fri 7/31/26				█	█	
Layout & As-Built Surveys (To be conducted as work progresses)	51 days	Tue 5/26/26	Tue 8/4/26				█	█	
Removal & Disposal of Existing Seawall (To be addressed as work progresses)	28 days	Tue 5/26/26	Thu 7/2/26				█	█	
Removal & Disposal of Collapsed Debris from Shelf (To be addressed as work progresses)	28 days	Tue 5/26/26	Thu 7/2/26				█	█	
Install marine mattress with geotextile underlay	40 days	Wed 5/27/26	Tue 7/21/26				█	█	
Furnish and install rock revetment (Rock to be placed on marine mattress as mattresses as placed)	31 days	Wed 6/10/26	Wed 7/22/26				█	█	
Furnish and install geotextile fabric (Installed in conjunction with rock apron)	28 days	Wed 6/17/26	Fri 7/24/26				█	█	
Furnish and install rock apron (Follows revitment installations as work progresses)	28 days	Wed 6/17/26	Fri 7/24/26				█	█	
Site Restoration (Restore completed areas as work progresses)	30 days	Wed 6/24/26	Tue 8/4/26					█	█
Export Fill (As needed as work progresses)	42 days	Mon 6/1/26	Tue 7/28/26				█	█	
Stabilize All Impacted Drainage Areas With Sod (As needed as work progresses and areas are complete)	28 days	Wed 6/24/26	Fri 7/31/26					█	█
Final Grading (Restore berm/rear swale to design grades, addressed as work progresses)	31 days	Wed 6/17/26	Wed 7/29/26					█	█
Replace damaged or missing ADS yard drains (When needed as work progresses)	30 days	Mon 6/15/26	Fri 7/24/26					█	█
Replace damaged or exposed irrigation main as restoration is addressed	29 days	Fri 6/19/26	Wed 7/29/26					█	█
<b>Preconstruction, Material Procuremnt &amp; Mobilization: ±80 Calander Days</b>									
<b>Phase 1A Total Duration: 68 Calander Days (Commencement of Site Work to Substantial Completion)</b>									
<b>Funding &amp; Approval to Proceed with Phase 1B must be in place on or before June 5th, 2026 to prevent project delays and potential cost impacts</b>									