

RECREATION POND LAKE BANK REVETMENT UPDATE

During the week ending 6/6/26, Kelly Brothers equipment has continued to be mobilized to the jobsite. Currently three barges have been assembled. Two barges have been setup with 20cy hoppers for transport of material to and from the work area. KBI's push boat, two crew boats, two long reach excavators, one 350 excavator and one midi-excavator have been delivered and staged at the jobsite. In addition, a Connex box has been delivered for storage along with miscellaneous tools, job supplies and materials. Filter fabric for Phase 1A is on site and as previously reported, all marine mattress for phase 1A has been filled and is staged for installation at Staging Yard #2. Demolition of over 300 linear feet of seawall has been addressed much of which has been removed from the jobsite. Grading of the shoreline starting at STA 136+00 moving north has also commenced. Today, Friday 6/5, the first marine mattresses were placed and four loads of apron stone and four loads of 24" rock were delivered.

Moving through next week, demolition of seawall, grading of the shoreline for marine mattress and rock apron, placement of marine mattress and will continue and or be implemented. In addition, some 12" and 18" drainage repairs will take place. By the end of next week, we intend to have a minimum of 100 lineal feet of marine mattress, rock revetment and rock apron in place for inspection on 6/16. An inspection of this section of shoreline has tentatively been scheduled for 2pm on 6/16/26.

During this week, no complaints, safety or damage reports were received from the jobsite. The implementation of the security guard at the north entrance has also relieved access issues for construction traffic.