

Good Evening, All,

Over the past few week, shoreline stabilization work has progressed. The existing retaining wall was removed and shoreline has been graded from STA 126+00 through STA 136+50 (approx.. 1000 lf.). Marine mattress and rock revetment has been placed on approximately 800 linear feet of shoreline and 200' of rock apron is in place.

Moving through this week and next: demolition of seawall, grading of the shoreline for marine mattress and rock apron, placement of marine mattress and stone will continue to be implemented. An as-built survey of the currently completed section of shoreline (excluding sod) will be conducted on Thursday of this week. While on site, the surveyor will also layout the next section of work area. In addition, stone will continue to be delivered, and disposal of unneeded fill will be addressed.

During the past few weeks, no complaints were report by the KBI filed crew. There was one incident were a dump truck disposing of fill struck the north entrance gate. The security guard was not present when this happened. This was report to John and the driver presented his contact information to the security guard later in the day. Ramco has repaired the gate. This incident has not been settled and still needs to be resolved.